

Environment improvement backlog (ticket-ready)

Environment improvement backlog

SOW item 4 — prioritized recommendations. Client implements via platform/network tickets. Opinionated priorities from . Industry authorities: .

Priority legend

Priority	Meaning
P0	Blocks UAT or security sign-off
P1	Required for prod Linux go-live
P2	Hardening / efficiency
P3	Future / change order

Backlog

ID	Recommendation	Priority	Owner	Ticket / ref	Status
E01	Adopt ACR Premium with private endpoint in dev sub	P0	Patrick	ACR module	Open
E02	Split runner + runtime VMs on dev (stop co-location)	P0	Anatoliy	Platform	Open
E03	Implement Entra ID SSH ; retire shared admin	P0	Patrick	IAM	Open
E04	Fix data disk mount (UUID fstab) on dev	P0	Anatoliy	Ops	Open
E05	Submit egress allow-list to CAB	P1	Tim → Patrick	Network	Draft ready
E06	Provision two UAMIs per env with RBAC split	P1	Patrick	IaC	Open
E07	Enable Azure Monitor AMA + DCR on Linux VMs	P1	Patrick	Monitor module	Reference ready
E08	Assign Azure Policy initiative (SIG-only, no public IP, Trusted Launch)	P1	GRC + Patrick	policies/	Open
E09	Automate build → push → deploy via GitHub Actions	P1	Anatoliy	CI/CD	Open
E10	Document static private IPs in IPAM + firewall	P1	Network	IPAM	Open
E11	Quadlet -based runtime units in git	P1	Anatoliy	App config	Open
E12	PIM eligible Reader for consultant discovery	P1	Patrick	IAM	Open
E13	Developer PIM pattern on dev sub	P1	Patrick	developer-cli-access	Reference ready
E14	ASR for runtime VM + data disk	P1	Client BCP	DR	Open
E15	Image signing on ACR before prod	P1	Kirk	Security	Open
E16	nginx sidecar ingress until APIM decision	P2	Anatoliy	ING-6	Default
E17	Logic Monitor collectors on Linux (Patrick stack)	P2	Patrick	Monitoring	Open

ID	Recommendation	Priority	Owner	Ticket / ref	Status
E18	Azure Files NFS for shared ingestion (if needed)	P2	Anatoliy	Storage module	Optional
E19	SIG golden image pipeline for homogeneous UAT/prod	P2	Patrick	Layer 1	Optional
E20	APIM front door for APIs	P3	Architecture	Change order	Deferred
E21	AKS migration assessment	P3	Architecture	Change order	Deferred
E22	ExpressRoute / hub redesign	P3	Network	Change order	Deferred

Sequencing (recommended)

```

flowchart TD
    E03[E03 Entra SSH] --> E02[E02 Split VMs]
    E01[E01 ACR] --> E09[E09 CI/CD automate]
    E04[E04 Data disk] --> E11[E11 Quadlet]
    E05[E05 Egress CAB] --> E10[E10 Static IPs]
    E09 --> UAT[UAT environment]
    E06 --> UAT
    E07 --> UAT
    UAT --> E14[E14 ASR prod]
    E15 --> PROD[First prod Linux]

```

Acceptance

Client PM acknowledges backlog priority by: *[date]*

Role	Name	Signature
Client PM		
Platform (Patrick)		
Vaco lead		